



60-91-215 Interchange Improvement Project

Flyover Connectors Status of Work - Week of July 12, 2004

Substructure	In Progress	Complete to Date	Percent Complete
NW Connector - 26 Columns			
Drill Foundation		3	11%
Construct Pile Shaft	3		
Construct Column			
SE Connector - 16 Columns			
Drill Foundation			
Construct Pile Shaft			
Construct Column			

NOTES

NW Connector (northbound I-215 to westbound SR 91)

Bridge Column 9* - Drilled first pile shaft 6/28, first pile shaft poured 7/1**
 Bridge Column 11 - Drilled pile shaft week of 7/6, poured pile shaft 7/9
 Bridge Column 10 - Drilling week of 7/12 (near Spruce north of SR 91)
 Bridge Column 12 - Begin week of 7/19 (in the SR 91 median)
 Bridge Column 13 - Begin week of 7/26
 Bridge Column 14 - Begin week of 8/2
 Bridge Column 15 - Begin week of 8/9
 Bridge Column 16 - Begin week of 8/16

* Bridge Columns 1-8 will be constructed after most of the other NW Connector columns are complete

** Pile shafts are constructed using two separate pours